

NATIONAL GOVERNMENT CONSTITUENCIES DEVELOPMENT FUND BOARD
SOUTH IMENTI CONSTITUENCY
PROJECT IMPLEMENTATION STATUS REPORT AS AT 30th JUNE 2022

Financial year	Project name	Approved activity	Estimated Cost	Amount allocated	Completion date	Implementation status	Expected Beneficiaries	Remarks
	Primary Schools							
2021/2022	NSSF	Payment of NSSF deduction	38,400.00	38,400.00	Jun-22	ongoing	8 employees	Ongoing
2021/2022	NHIF	Payment of NHIF deduction	87,000.00	87,000.00	Jun-22	ongoing	8 employees	Ongoing
2021/2022	Gratuity	Payment of staff gratuity for 8 employees	1,082,520.00	1,082,520.00	Jun-22	ongoing	8 employees	Ongoing
2021/2022	Employee salaries	Payment of staff salaries for 8 employees	3,050,000.00	3,050,000.00	Jun-22	ongoing	8 employees	Ongoing
2021/2022	Goods and services	Purchase of fuel, repairs and maintenance, printing, stationery, telephone, travel and subsistence and office tea.	1,967,412.74	1,967,412.74	Jun-22	ongoing	12 NG CDFC members	Ongoing
2021/2022	Committee expenses	Payment of Committee sitting allowances, transport and c	2,000,000.00	2,000,000.00	Jun-22	ongoing	12 NG CDFC members	Ongoing
	Monitoring & Evaluation							Ongoing
2021/2022	Committee expenses	Payment of Committee allowances, transport, conferences	1,312,666.37	1,312,666.37	Jun-22	ongoing	12 NG CDFC members	Ongoing
2021/2022	NG-CDFC and PMC capacity building	Undertake training of the PMCs and NG-CDFCs and staff on NG-CDF related issues	2,000,000.00	2,000,000.00	Jun-22	ongoing	over 100 PMC, staff, NG CDFC	Ongoing
2021/2022	Goods and services	Purchase of fuel, repairs and maintenance, printing, stationery	800,000.00	800,000.00	Jun-22	ongoing	12 NG CDFC members	Ongoing
	Emergency Reserve							
2021/2022	Emergency Reserve	Cater for any urgent and unforeseen activity in the constituency during the financial year(unutilised)	7,192,207.00	1,132,207.00	Jun-22			Funds not yet utilised
	Bursary							
2021/2022	Bursary Tertiary Institutions	Payment of bursary to needy students in Tertiary Institutions	15,000,000.00	15,000,000.00	Jun-22	Ongoing	Over 2000 students	Cheques are currently being issued to beneficiaries
2021/2022	Bursary Secondary Schools	Payment of bursary to needy students in Secondary Schools	17,572,219.75	17,572,219.75	Jun-22	ongoing	Over 2000 students	Cheques are currently being issued to beneficiaries
2021/2022	Bursary for Special Schools	Support needy and vulnerable students who are People with Disabilities	1,700,000.00	1,700,000.00	Jun-22	ongoing	200 students	Cheques are currently being issued to beneficiaries
	Primary Schools							
2021/2022	Gaatia Primary School	Completion of 14 doors modern flush toilets with two doors	2,300,000.00	800,000.00	Jun-22	Complete and in use	250 pupils	Complete and in use
2021/2022	Gitijiwe primary school	Completion of a 45 cubic meters septic tank; slab casting	2,000,000.00	1,700,000.00	Jun-22	ongoing - 75% of work complete painting not done waiting for the project to cure	250 pupils	Ongoing
2021/2022	Gitine Primary School	Renovation of 3 classrooms; walls plastering, flooring and	400,000.00	400,000.00	Jun-22	Complete and in use	70 pupils	Complete and in use
2021/2022	Kaurone Primary School	Completion of 14 doors modern flush toilet; walls plastering	2,900,000.00	1,500,000.00	Jun-22	Ongoing-Internal finishes works ongoing	250 pupils	Ongoing
2021/2022	Kirogine Primary School	Procure 285 pupil's desks	1,000,000.00	1,000,000.00	Jun-22	Ongoing-30 desks procured and delivered, balance of the desks being made	285 pupils	Ongoing

2021/2022	Ngongo primary school	Completion of 20 doors modern ablution block with two c	2,900,000.00	1,900,000.00	Jun-22	Not Started-	250 pupils	deadlock in management, to conduct BOM meeting
2021/2022	Nkubu Primary School	Construction of a perimeter fence 160 feet in length for th	800,000.00	800,000.00	Jun-22	Phase III complete and in use	800 Pupils	Complete and in use
2021/2022	Nkuriga primary school	Completion of an administration block with 10 offices; Fi	4,300,000.00	1,700,000.00	Jun-22	Ongoing-window glazing works ongoing, internal doors being fitted, plumbing works not started	30 teachers	Ongoing
2021/2022	St. Marks mweru primary school	Completion of a storied tuition block with 4 classrooms. C	4,300,000.00	2,700,000.00	Jun-22	Ongoing-In tendering stage	120 pupils	Ongoing
2021/2022	Ucima Primary school	Additional funds to a storied tuition block; Erection of co	4,500,000.00	1,000,000.00	Jun-22	Ongoing-Wall plastering complete, fixing of windows and doors ongoing	40 pupils	Ongoing
2021/2022	Ukuu primary school	Completion of 14 doors Modern flush toilets; Constructio	2,000,000.00	800,000.00	Jun-22	complete not in use	200 pupils	has challenges with water volume
2021/2022	Yururu Girls Boarding primary school	Completion of a storied dining hall to accommodate 200 p	5,500,000.00	2,500,000.00	Jun-22	Ongoing-Roofing in progress	30 pupils	Ongoing
2021/2022	Lower Chure Primary School	Completion of 18 doors modern flush toilets: construction	2,650,000.00	450,000.00	Jun-22	Ongoing-70 % work done to septic tank	350 pupils	Ongoing
2021/2022	Rwompo Primary School	Completion of a Modern flush Toilets 14 doors; construc	2,250,000.00	450,000.00	Jun-22	complete and in use	250 pupils	Complete and in use
2021/2022	Baitigitu Primary School	Completion of 18 doors modern flush toilets: construction	2,350,000.00	450,000.00	Jun-22	complete not in use	350 pupils	waiting for official handover
2021/2022	Nkumari Primary School	Completion of a Modern flush Toilets 14 doors constructi	2,250,000.00	450,000.00	Jun-22	Complete , not in use	250 pupils	waiting for official handover
2021/2022	Mukumbone Primary School	Refurbishment of existing septic tank, construction of a s	450,000.00	450,000.00	Jun-22	Complete and in use	500 pupils	Complete and in use
2021/2022	Kigane Primary School	Connection of sewer line to septic	390,000.00	390,000.00	Jun-22	Complete and in use	300 pupils	Emergency
2021/2022	Kaura Primary School	Construction of staff toilets	250,000.00	250,000.00	Jun-22	Complete and in use	14 teachers	Emergency
	Secondary Schools							
2021/2022	Kairaa Day secondary School	Completion of a multipurpose hall to accommodate 500 s	4,000,000.00	2,800,000.00	Jun-22	ongoing-Walling upto lintel level	300 students	requires more funding
2021/2022	Kigarine Day Secondary School	Additional funds to an administration block with 9 offices at ground floor and Board room and a computer lab at first floor; walling and erection of columns to the second floor - co funded by BOM /Fairtrade/Ministry of Education	11,543,508.00	1,000,000.00	Jun-22	Complete and in use	40 employees	Co-Funded project
2021/2022	Kithangari boys' secondary school	Completion of a dining hall with a capacity of 500 studen	5,000,000.00	2,500,000.00	Jun-22	Ongoing-at tendering stage	350 students	Ongoing
2021/2022	Kithangari girls' secondary school	Completion a science laboratory with a capacity of 26 stu	2,500,000.00	1,000,000.00	Jun-22	ongoing-Benching work is ongoing	30 students	Ongoing
2021/2022	Kothine Day Secondary School	Completion of a storied laboratory/ admin block	7,850,000.00	4,000,000.00	Jun-22	ongoing-superstructure walling done to the second floor, wall plastering not complete	50 students	Ongoing
2021/2022	Mukaragatine Day Secondary School	Completion of a laboratory to accommodate 26 students; s	3,000,000.00	2,300,000.00	Jun-22	ongoing-benches WIP	26 students	Ongoing
2021/2022	Mutunguru Day secondary school	Completion of a classroom: Window glazing, fascia board	1,200,000.00	600,000.00	Jun-22	Complete and in use	30 students	Complete and in use

2021/2022	Mwitoroga day Secondary School	Completion of an administration block by partitioning two	1,500,000.00	500,000.00	Jun-22	Complete and in use	12 teachers	Complete and in use
2021/2022	Nkubu day Secondary School	Additional funds to a storey administration block with 10	5,400,000.00	1,700,000.00	Jun-22	ongoing-windows and doors fitted	50 users	Ongoing
2021/2022	Nkumari day Secondary School	Additional funds to a multi-purpose hall to accommodate	5,000,000.00	2,000,000.00	Jun-22	ongoing-superstructure walling complete upto roofing, wall plastering complete , flooring not done	500 students	Ongoing
2021/2022	Rurama Day School	Levelling of school compound to create playground for st	3,000,000.00	3,000,000.00	Jun-22	Complete and in use	200 students	Complete and in use
2021/2022	St. Joseph Gerard Blesseu Gaturi day Secondary School	Completion of a kitchen with one serving point: walls Pla	1,200,000.00	700,000.00	Jun-22	Complete and in use	200 students	Complete and in use
2021/2022	Nkuene Boys High School	Re - roofing of a dormitory	400,000.00	400,000.00	Jun-22	Complete and in use		emergency
	Tertiary institution							
2021/2022	Kenya Medical Training College- Imenti Campus	Additional funding to a two storied administration block v	30,000,000.00	3,500,000.00	Jun-22	ongoing-tendering stage	200 students	Ongoing
	Security Projects							
2021/2022	Police Administration	Renovations of an established Police line residential units	471,897.98	471,897.98	Jun-22	complete and in use	5 officers	Complete and in use
2021/2022	Gakiiri chief's office	Completion of Chief's office with 2 rooms; fixing of wind	1,200,000.00	700,000.00	Jun-22	complete not in use	2 officers	waiting for official handover
2021/2022	Gakuri Assistant Chief's office	Completion of Chief's office with 2 rooms; fixing of wind	1,200,000.00	700,000.00	Jun-22	complete and handed over to the client	2 officers	not in use, lacks the toilet
2021/2022	Igoji Departmental Offices	Installation of firefighting equipment in national governm	350,000.00	350,000.00	Jun-22	Complete and in use	25 officers	Complete and in use
2021/2022	Igoji police station	Completion of an Officer Commanding Station (OCS)off	4,200,000.00	1,587,000.00	Jun-22	ongoing - superstructural works complete without septic tank therefore not in use	over 500 people	requires further funding
2021/2022	Kanyakine District Headquarters	Construction of 3 doors pit latrine and urinal from founda	700,000.00	700,000.00	Jun-22	Ongoing-pit sunk, setting foundation	20 HOD'S	Ongoing
2021/2022	Kaurone assistant chief's office	Completion of Chief's office with 2 rooms; fixing of wind	1,200,000.00	700,000.00	Jun-22	Funds not Disbursed	2 officers	Yet to get public land
2021/2022	Kaurone assistant chief's office	Completion of Chief's office with 2 rooms; fixing of wind	1,200,000.00	700,000.00	Jun-22	Not started- site hand over not done	2 officers	area with insecurity
2021/2022	Kiamweri assistant chief's office	Completion of Chief's office with 2 rooms; fixing of wind	1,200,000.00	700,000.00	Jun-22	complete and not in use	2 officers	Lacks the sanitation facility
2021/2022	Kinoro police station	Completion of police offices with 3 cells, 4 armoury room	3,500,000.00	1,000,000.00	Jun-22	complete not in use	20 officers	Hand over to the user ministry not done
2021/2022	Kiungone chief's office	Completion of chief's offices with two rooms: Ceiling, el	1,300,000.00	300,000.00	Jun-22	complete, not in use	2 officers	waiting for official handover
2021/2022	Mikumbune Administration Police Line	Completion of Chief's office with 3 rooms, cell, armoury	2,400,000.00	400,000.00	Jun-22	complete and in use	2 officers	Complete and in use
2021/2022	Muguru assistant chief's office	Completion of an Assistant Chief's Office with a boardro	2,600,000.00	600,000.00	Jun-22	Ongoing-Plumbing works ongoing	6 users	Ongoing
2021/2022	Murungurune police station	Completion of an administration police block with 4 offices, 3 cells and a waiting bay to an already established police station. Walls plastering, electricity installation, flooring, window panes, key pointing and painting.	3,800,000.00	800,000.00	Jun-22	Stalled	Over 100 residents	The Ocs has issues with the design , project stalled

2021/2022	Nkachie chief's office	Completion of one additional room to the chief's office; Walls plastering, flooring, key pointing, fixing of door and windows, ceiling, verandah, key pointing and painting.	700,000.00	300,000.00	Jun-22	Ongoing 95% complete awaiting final finishes	4 officers	Ongoing
2021/2022	Nkubu Police station	Completion of construction of 3 offices and a waiting bay; internal finishes i.e windows and door frames fitting, plastering, key pointing, electricity installation and painting to an already established police station.	5,000,000.00	3,000,000.00	Jun-22	Ongoing	over 500 people	User dept yet to agree on the design
2021/2022	Ntemwene Assistant chief's office	Completion of an assistant Chief's office; office painting, Electricity connection from Kenya Power and Lighting Company main line and construction of 2 doors pit latrine and urinal with provisioal for persons with disability.	2,000,000.00	500,000.00	Jun-22	complete not in use	Over 100 residents	waiting for official handover
2021/2022	Ukuu chief's office	Completion of an Chief's office; painting, electricity connection and construction of 2 doors pit latrine with for persons with disability and urinal.	2,000,000.00	500,000.00	Jun-22	Complete not in use	over 500 people	waiting with official handover
2021/2022	Yururu Assistant chief's office	Construction of 2 doors pit-latrine with for persons with disability and urinal at Kshs.300,000 and Electricity connection from Kenya Power and Lighting Company line and painting at kshs.200,000	2,000,000.00	500,000.00	Jun-22	complete, not in use	5 officers, serve over 100 people	waiting and official handover officers
2021/2022	Kinoro Assistant Chiefs office	Grading of the assistant chief office compound	880,000.00	880,000.00	Jun-22	Complete and in use	Over 100 residents	Emergency
2021/2022	Nkuene Dision ACC1 Residence	Fencing using chainlink around the ACC1 residential house	300,000.00	300,000.00	Jun-22	complete and in use	1 family	Emergency
2021/2022	Imeni South DCC Residence	Construction of pit latrine with male and female unit	100,000.00	100,000.00	Apr-22	complete and in use	1 family	Emergency
	Others							
2021/2022	Upper Kithangari Resource Centre	Additional funds to a resource centre to accommodate 400 people: Electrical works, curtain boxes , curtain rails , ceiling board, painting and gutters.	10,000,000.00	1,894,000.00	Jun-22	complete not in use	400 people	Lacks the sanitation facility
2021/2022	Giuti Resource Centre	Completion of an ICT centre; plaster works, floor screed & tiling, fixing of doors & windows, ceiling, key pointing, window panes, painting and electricity installation.	8,000,000.00	3,500,000.00	Jun-22	complete not in use	400 people	Lacks the sanitation facility
2021/2022	Njogune Community Centre	Completion of 3 offices, 2 stores and kitchen area by ceiling, painting, electricity installation in the offices, mechanical works and a 15 cubic meters septic tank	9,300,000.00	800,000.00	Jun-22	complete in use	200 people	Complete and in use
2021/2022	Nkumbo Resource Centre	Completion of a resource centre to accommodate 300 people: verandah and installation of security grill doors to the stairs	11,900,000.00	500,000.00	Jun-22	complete and in use, security grills installed	300 people	Complete and in use
2021/2022	Mutunguru Information & Communication Technology Centre	Completion of an ICT Centre to accommodate 40 people; Windows and doors fitting, walls plastering, floor tiling, ceiling, key pointing, painting and electricity installation.	3,200,000.00	1,500,000.00	Jun-22	Ongoing- 80% woks complete ceiling works ongoing	40 people	Ongoing
2021/2022	Kinoro Resource Centre	Completion of resource centre to accommodate 300 people; floor tiling.(there is a proposed reallocation of Kshs 1,298,000.00 from Kshs 1,998,000.00 security programme that was allocated in Financial Year 2019/2020)	10,000,000.00	500,000.00	Jun-22	complete, handed over and not in use	300 people	Lacks the sanitation facility

2021/2022	Mitunguu Information & Communication Technology Centre	Completion of an ICT centre to accommodate 400 people; ground floor slab, superstructure walling, roof work, plaster works, floor tiling, fixing of doors, windows, ceiling, key pointing, painting and electricity installation.	9,000,000.00	4,500,000.00	Jun-22	complete and handed over to pmc	400 people	Lacks the sanitation facility
2021/2022	Kathera Information & Communication Technology Centre	Completion of an ICT centre with a capacity of 500 people; floor screed & tiling, fixing of doors & windows, ceiling, key pointing, window panes, painting and electricity installation.	7,500,000.00	3,500,000.00	Jun-22	Ongoing-doors & windows fitted,window panes works complete, painting ongoing	500 people	Ongoing
2021/2022	Kinyuru Culvert	Culvert Installation	950,000.00	950,000.00	Jun-22	Complete and in use	Over 100 residents	emergency
2021/2022	Kianyaga Culvert	Culvert Installation	990,000.00	990,000.00	Jun-22	Complete and in use	Over 100 residents	emergency
2021/2022	Emergency	Kanyakine youth centre: Fencing using concrete poles and chainlink and landscaping	1,800,000.00	1,800,000.00	Jun-22	Fencing and landscaping complete	Over 100 residents	emergency
	Sports Projects							
2021/2022	Sports Projects	Carry out Annual Constituency Sports tournament in all wards Abogeta East, Abogeta West, Igoji East, Igoji West, Nkuene and Mitunguu Wards, buy uniform and sports equipment's to all teams in the constituency, the winning teams to be awarded with trophies and Install 20football nets at the following play field:Nkugwe, Kathigu, Mbaine,Maraa, Kithino, Mbeti, Muungu,Igoji UTD,Murungurune, Kithangari, Ngongo,Ntharene, Baranga, Kigane, Kimitu, Kinoro United, Kinoro Rangers,Kathanthatu, Kairaa and Kithakanaro	2,741,777.58	2,741,777.58	Dec-21	Complete	over 200 players	Tournament carried and sports equipment issued in Nov 2021
	Environmental projects							
2021/2022	Kithino river	Planting of indigenous trees along Kithino river in partnership with Water Resources Authority which will be managed by Water Resources Users Associations	597,944.40	597,944.38	Dec-21	Ongoing	Over 100 residents	planted in Dec 2021
2021/2022	Mutonga river	Planting of indigenous trees along Mutonga river in partnership with Water Resources Authority which will be managed by Water Resources Users Associations	597,944.40	597,944.40	Dec-21	Ongoing	Over 100 residents	planted in Dec 2021
2021/2022	Iraru river	Planting of indigenous trees along Iraru river in partnership with Water Resources Authority which will be managed by Water Resources Users Associations	597,944.40	597,944.40	Dec-21	Ongoing	Over 100 residents	planted in Dec 2021
2021/2022	Nthingithu river	Planting of indigenous trees along Nthingithu river in partnership with Water Resources Authority which will be managed by Water Resources Users Associations	597,944.40	597,944.40	Dec-21	Ongoing	Over 100 residents	planted in Dec 2022
2021/2022	Ngongo Primary School	Procure 5000 litres plastic water tank.	50,000.00	50,000.00	Dec-21	Complete and in use	250 pupils	Complete and in use
2021/2022	Nkumari Primary School	Procure 5000 litres plastic water tank.	50,000.00	50,000.00	Dec-21	Complete and in use	500 pupils	Complete and in use
2021/2022	Gaatia Primary School	Procure 5000 litres plastic water tank.	50,000.00	50,000.00	Dec-21	Complete and in use	250 pupils	Complete and in use
2021/2022	Lower Chure Primary	Procure 5000 litres plastic water tank.	50,000.00	50,000.00	Dec-21	Complete and in use	350 pupils	Complete and in use
2021/2022	Rwompo Primary School	Procure 5000 litres plastic water tank.	50,000.00	50,000.00	Dec-21	Complete and in use	250 pupils	Complete and in use
2021/2022	Nkumari Primary	Procure 5000 litres plastic water tank.	50,000.00	50,000.00	Dec-21	Complete and in use	251 pupils	Complete and in use

135,088,879.00

ONGOING/NOT STARTED /STALLED

	Bursary							
2021/2022	Bursary Tertiary Institutions	Payment of bursary to needy students in Tertiary Institutions	15,000,000.00	15,000,000.00	Jun-22	Ongoing	Over 2000 students	Cheques are currently being issued to beneficiaries
2021/2022	Bursary Secondary Schools	Payment of bursary to needy students in Secondary Schools	17,572,219.75	17,572,219.75	Jun-22	ongoing	Over 2000 students	Cheques are currently being issued to beneficiaries
2021/2022	Bursary for Special Schools	Support needy and vulnerable students who are People with Disabilities	1,700,000.00	1,700,000.00	Jun-22	ongoing	200 students	Cheques are currently being issued to beneficiaries
	Primary Schools							
2021/2022	Gitijiwe primary school	Completion of a 45 cubic meters septic tank; slab casting	2,000,000.00	1,700,000.00	Jun-22	ongoing - 75% of work complete painting not done waiting for the project to cure	250 pupils	Ongoing
2021/2022	Kaurone Primary School	Completion of 14 doors modern flush toilet; walls plastered	2,900,000.00	1,500,000.00	Jun-22	Ongoing-Internal finishes works ongoing	250 pupils	Ongoing
2021/2022	Kirogine Primary School	Procure 285 pupil's desks	1,000,000.00	1,000,000.00	Jun-22	Ongoing-30 desks procured and delivered, balance of the desks being made	285 pupils	Ongoing
2021/2022	Ngongo primary school	Completion of 20 doors modern ablution block with two doors	2,900,000.00	1,900,000.00	Jun-22	Not Started-	250 pupils	deadlock in management, to conduct BOM meeting
2021/2022	Nkuriga primary school	Completion of an administration block with 10 offices; Filing cabinet	4,300,000.00	1,700,000.00	Jun-22	Ongoing-window glazing works ongoing, internal doors being fitted, plumbing works not started	30 teachers	Ongoing
2021/2022	St. Marks mweru primary school	Completion of a storied tuition block with 4 classrooms. Construction	4,300,000.00	2,700,000.00	Jun-22	Ongoing-In tendering stage	120 pupils	Ongoing
2021/2022	Ucima Primary school	Additional funds to a storied tuition block; Erection of columns	4,500,000.00	1,000,000.00	Jun-22	Ongoing-Wall plastering complete, fixing of windows and doors ongoing	40 pupils	Ongoing
2021/2022	Yururu Girls Boarding primary school	Completion of a storied dining hall to accommodate 200 pupils	5,500,000.00	2,500,000.00	Jun-22	Ongoing-Roofing in progress	30 pupils	Ongoing
2021/2022	Lower Chure Primary School	Completion of 18 doors modern flush toilets: construction	2,650,000.00	450,000.00	Jun-22	Ongoing-70 % work done to septic tank	350 pupils	Ongoing
	Secondary Schools							
2021/2022	Kairaa Day secondary School	Completion of a multipurpose hall to accommodate 500 students	4,000,000.00	2,800,000.00	Jun-22	ongoing-Walling upto lintel level	300 students	requires more funding
2021/2022	Kithangari boys' secondary school	Completion of a dining hall with a capacity of 500 students	5,000,000.00	2,500,000.00	Jun-22	Ongoing-at tendering stage	350 students	Ongoing
2021/2022	Kithangari girls' secondary school	Completion a science laboratory with a capacity of 26 students	2,500,000.00	1,000,000.00	Jun-22	ongoing-Benching work is ongoing	30 students	Ongoing

2021/2022	Kothine Day Secondary School	Completion of a storied laboratory/ admin block	7,850,000.00	4,000,000.00	Jun-22	ongoing-superstructure walling done to the second floor, wall plastering not complete	50 students	Ongoing
2021/2022	Mukaragatine Day Secondary School	Completion of a laboratory to accommodate 26 students; s	3,000,000.00	2,300,000.00	Jun-22	ongoing-benches WIP	26 students	Ongoing
2021/2022	Nkubu day Secondary School	Additional funds to a storey administration block with 10	5,400,000.00	1,700,000.00	Jun-22	ongoing-windows and doors fitted	50 users	Ongoing
2021/2022	Nkumari day Secondary School	Additional funds to a multi-purpose hall to accommodate	5,000,000.00	2,000,000.00	Jun-22	ongoing-superstructure walling complete upto roofing, wall plastering complete , flooring not done	500 students	Ongoing
	Tertiary institution							
2021/2022	Kenya Medical Training College- Imenti Campus	Additional funding to a two storied administration block v	30,000,000.00	3,500,000.00	Jun-22	ongoing-tendering stage	200 students	Ongoing
	Security Projects							
2021/2022	Igoji police station	Completion of an Officer Commanding Station (OCS)off	4,200,000.00	1,587,000.00	Jun-22	ongoing - superstructural works complete without septic tank therefore not in use	over 500 people	requires further funding
2021/2022	Kanyakine District Headquarters	Construction of 3 doors pit latrine and urinal from founda	700,000.00	700,000.00	Jun-22	Ongoing-pit sunk, setting foundation	20 HOD'S	Ongoing
2021/2022	Kaurone assistant chief's office	Completion of Chief's office with 2 rooms; fixing of wind	1,200,000.00	700,000.00	Jun-22	Funds not Disbursed	2 officers	Yet to get public land
2021/2022	Muguru assistant chief's office	Completion of Chief's office with 2 rooms; fixing of wind	1,200,000.00	700,000.00	Jun-22	Not started- site hand over not done	2 officers	area with insecurity
2021/2022	Murungurune police station	Completion of an administration police block with 4 offices, 3 cells and a waiting bay to an already established police station. Walls plastering, electricity installation, flooring, window panes, key pointing and painting.	3,800,000.00	800,000.00	Jun-22	Stalled	Over 100 residents	The Ocs has issues with the design , project stalled
2021/2022	Nkachie chief's office	Completion of one additional room to the chief's office; Walls plastering, flooring, key pointing, fixing of door and windows, ceiling, verandah, key pointing and painting.	700,000.00	300,000.00	Jun-22	Ongoing 95% complete awaiting final finishes	4 officers	Ongoing
2021/2022	Nkubu Police station	Completion of construction of 3 offices and a waiting bay; internal finishes i.e windows and door frames fitting, plastering, key pointing, electricity installation and painting to an already established police station.	5,000,000.00	3,000,000.00	Jun-22	Ongoing	over 500 people	User dept yet to agree on the design
2021/2022	Mutunguru Information & Communication Technology Centre	Completion of an ICT Centre to accommodate 40 people; Windows and doors fitting, walls plastering, floor tiling, ceiling, key pointing, painting and electricity installation.	3,200,000.00	1,500,000.00	Jun-22	Ongoing- 80% woks complete ceiling works ongoing	40 people	Ongoing

2021/2022	Kathera Information & Communication Technology Centre	Completion of an ICT centre with a capacity of 500 people; floor screed & tiling, fixing of doors & windows, ceiling, key pointing, window panes, painting and electricity installation.	7,500,000.00	3,500,000.00	Jun-22	Ongoing-doors & windows fitted, window panes works complete, painting ongoing	500 people	Ongoing
2021/2022	Kithino river	Planting of indigenous trees along Kithino river in partnership with Water Resources Authority which will be managed by Water Resources Users Associations	597,944.40	597,944.38	Dec-21	Ongoing	Over 100 residents	planted in Dec 2021
2021/2022	Mutonga river	Planting of indigenous trees along Mutonga river in partnership with Water Resources Authority which will be managed by Water Resources Users Associations	597,944.40	597,944.40	Dec-21	Ongoing	Over 100 residents	planted in Dec 2021
2021/2022	Iraru river	Planting of indigenous trees along Iraru river in partnership with Water Resources Authority which will be managed by Water Resources Users Associations	597,944.40	597,944.40	Dec-21	Ongoing	Over 100 residents	planted in Dec 2021
2021/2022	Nthingithu river	Planting of indigenous trees along Nthingithu river in partnership with Water Resources Authority which will be managed by Water Resources Users Associations	597,944.40	597,944.40	Dec-21	Ongoing	Over 100 residents	planted in Dec 2022